

# CONCRETE TEST SUMMARY

Incoming field report | Harbor Build - Project Alpha

|                |                                  |                       |                   |
|----------------|----------------------------------|-----------------------|-------------------|
| Record date    | 2026-07-29                       | Reference             | CO-014            |
| Placement area | Level 02 transfer slab           | Design basis          | 30 MPa at 28 days |
| Status         | Reviewed - acceptable for filing | Project value context | JPY 18,600,000    |

## Test results

| Set | Sample age | Average strength | Acceptance criterion     | Disposition |
|-----|------------|------------------|--------------------------|-------------|
| A   | 7 days     | 24.8 MPa         | Informational checkpoint | Tracked     |
| B   | 28 days    | 34.2 MPa         | Not less than 30 MPa     | Accept      |
| C   | 28 days    | 33.7 MPa         | Not less than 30 MPa     | Accept      |

## Review note

The two 28-day sets exceed the specified compressive strength. No corrective action is required. Retain this incoming summary with the CO-014 coordination package; this record is a synthetic training artifact and not a release authorization.

Method note: Samples were recorded as standard cured cylinders. Values are presented for internal coordination only; no supplier, location, personnel, or access information is included.