

RFI-018 Response Package

Harbor Build | Project Alpha 2026 | 2026-07-29 | Synthetic coordination record

Response summary

Use PL-18A rotated 90 degrees with a maximum 12 mm shim pack.

Verification sequence

1. Survey actual supporting beam elevation. 2. Confirm plate position. 3. Install shims. 4. Complete weld preparation after verification.

Coordination note

This is a clarification for Project Alpha 2026 and does not change CO-014 JPY 18,600,000 context allowance.