

RFI BETA-006 | Structural Opening Response

Harbor Build | Project Beta 2026 | Response issued 2026-07-29

Question

At grid B-4, confirm whether the 900 mm x 650 mm sleeve opening through the Level 03 shear wall may remain at the coordinated centerline shown on the MEP coordination overlay. The issued structural plan shows a continuous boundary zone but does not dimension the opening edge relative to the adjacent reinforcement.

Contractor recommendation

Shift the opening 150 mm east, maintain a 100 mm clear edge distance from the boundary reinforcement zone, and install the sleeve before the wall pour. This preserves the planned mechanical route and avoids a field core after concrete placement.

Needed by

2026-08-03 to protect the Level 03 wall pour sequence. No work should proceed on the opening until written direction is issued.

Coordination note

This RFI concerns Project Beta only. Harbor Build also manages Project Alpha and Change Order CO-014 in a separate portfolio record; no Alpha cost or authorization is implied here.

Item	Disposition	Owner
Opening location	Hold pending structural confirmation	Design coordination
Pour sequence	Maintain reserved sleeve opening; do not core drill	Site superintendent
Record	Add approved sketch reference to RFI register	Project controls

Synthetic Harbor Build record | Project Beta 2026 | Status date: 2026-07-29