

RFI BETA-009 | Facade Anchor Spacing

Harbor Build | Project Beta 2026 | Design clarification issued 2026-07-29

Clarification requested

Confirm the permitted horizontal adjustment of facade anchor rows at the north elevation where the shop drawing panel module conflicts with the architectural control joint. The question is limited to anchor spacing and does not revise the facade system performance criteria.

Observed condition

The coordinated panel module places two anchors within 40 mm of the control joint at Levels 05 through 07. The installation team requests a consistent offset to retain minimum edge distance and allow access for torque verification.

Proposed direction

Use a maximum 75 mm horizontal shift from the nominal anchor line, retain the approved vertical spacing, and document final installed coordinates in the facade quality record. Obtain structural confirmation before releasing fabrication.

Decision deadline

2026-08-05. The facade supplier has held fabrication release pending this clarification.

Review point	Required action	Status
Anchor offset	Confirm 75 mm maximum adjustment	Open
Shop drawings	Revise only after written direction	On hold
Quality record	Capture final coordinate and torque check	Planned

Synthetic Harbor Build record | Project Beta 2026 | Status date: 2026-07-29