


Reviewer copy - 29 JUL 2026

Envelope / MEP coordination notes



1. Confirm transition membrane overlaps flashing leg.

[circle] Verify mockup before repeating.

2. Access panel to remain serviceable after finish work.

-> coordinate final asset label with controls schedule.

3. Slab patch record must identify cure method and area.

[margin note] Do not cover before photo log is complete.

- 
4. Resolve roof drain interface at weekly coordination review.

CHECK

Disposition: OPEN - incorporate into next issued package.