

RFI-014 Designer Response

Harbor Build | Project Alpha 2026 | 2026-07-29 | Synthetic coordination record

Decision

Approved: shift foundation sleeve 75 mm east of the original centerline.

Constraints

Maintain minimum cover and do not cut reinforcing. Use a non-shrink annular grout detail after service installation.

Cost / change context

This clarification is within the CO-014 coordination allowance (JPY 18,600,000 context only); no additional authorization is issued.

Closeout

Attach field verification photo and inspection note before closure.