

Change Order CO-014 - Working Cost Review

Project: Project Alpha 2026 **Review date:** 2026-07-29 **Status:** Working estimate for coordination

Executive readout

CO-014 revises the crane exclusion zone and temporary work-zone controls to maintain the updated staging sequence. The current working value is JPY 18,600,000. This review is suitable for the morning coordination meeting and remains subject to subcontractor confirmation.

Cost package	Basis	Working amount (JPY)
Temporary works and protection	Revised exclusion controls and pump staging	5,240,000
Crane / lifting coordination	Exclusion-zone reset, standby, lift planning	4,880,000
Concrete pump relocation	Mobilization, hold-zone coordination, traffic control	3,110,000
Materials handling and cleanup	Laydown moves, waste segregation, final clearance	2,470,000
Field supervision and documentation	Work-zone coordination, RFI closeout, daily reporting	1,340,000
Risk allowance	Weather and sequence contingency	1,560,000
Working total	CO-014 current review value	18,600,000

Decision requested

Authorize release of the coordinated field sequence at the JPY 18,600,000 working value, with commercial confirmation recorded before procurement commitments are made.

Cost Review Notes and Controls

Control	Owner	Evidence for closeout
Laydown-area revision	Work-zone coordination lead	Marked layout issued to trade leads for review
Zone separation	Safety coordinator	Exclusion-zone check and photo record
Lift sequencing	Lift supervisor	Approved lift plan and morning briefing
Commercial reconciliation	Project controls	Vendor backup reconciled to CO-014 line items

Assumptions

The review assumes one coordinated staging window and no change to the baseline structural sequence beyond the CO-014 revision. The risk allowance is not a committed cost and should be revisited after the initial coordination cycle.

Prepared for internal use only. All names, locations, and operational details in this synthetic working document are fictional.