

Change Order CO-014

Project Alpha 2026 | Issue date 2026-07-29 | Proposed value: JPY 18,600,000

Change summary

CO-014 consolidates the coordinated scope adjustment arising from the July design interface review. The package is presented for commercial determination; it is not an approval notice or instruction to proceed.

Commercial build-up

Cost component	Basis	Amount (JPY)	Status
Direct works	Measured scope adjustment and specialist coordination	12,400,000	Reviewed
Preliminaries	Time-related site management allowance	2,100,000	Reviewed
Design coordination	Drawing, model, and interface management	1,600,000	Reviewed
Risk allowance	Defined residual interface exposure	2,500,000	Pending decision
Total proposed CO-014		18,600,000	For approval

Programme and risk position

The assessed programme effect is five working days if the decision is deferred beyond the next coordination gate. The current recovery option is to release unaffected procurement interfaces while retaining the changed work package under a controlled hold point.

Required decision record

Required confirmation	Why it matters	Decision date
Scope boundary accepted	Prevents unpriced interface work entering the package	2026-08-05
Cost and allowance accepted	Moves JPY 18,600,000 into the approved change register	2026-08-05
Programme treatment agreed	Sets whether the five-day effect is absorbed or instructed	2026-08-05

Commercial control statement

This pre-approval snapshot is superseded by approval recorded at 16:42 JST and does not release any field work. No contract language, real counterparties, payment details, addresses, signatures, or access information are included in this synthetic export.

Harbor Build | Project Alpha 2026 | CO-014 control package